

Dismantle Receive Note



DRID2606170044

Receive WH: ID XLS PLB

Project Code: 56A0R9P

ETA: 2026-06-27

Receive WH Address: Jalan Palembang Ianjung api - api Kec Ialang
kelapa Banvuasin
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2606170044

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Receiv ed Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-LA-KTB 0435	SUM-LA-KTB-0435_MOCN WLUF LB	PT. Poca Jaringan Solusi	RAN	RRU 5909 900M	2517203	RRU 5909 900	RRU 5909 900	Resale	Others	3	PCS	✓	✓					
SUM-LA-KTB 0435	SUM-LA-KTB-0435_MOCN WLUF LB	PT. Poca Jaringan Solusi	RAN	Cable	9001381	CABLE,ELEC TRICAL:4X16 MM2 CU TWISTED,PV	CABLE, ELECTRIC AL:4X16MM2 CU TWISTED, PVC	Scrap	Others	80	M	✓	✓					
SUM-LA-KTB 0435	SUM-LA-KTB-0435_MOCN WLUF LB	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	6	PCS	✓	✓					
SUM-LA-KTB 0435	SUM-LA-KTB-0435_MOCN WLUF LB	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M;	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M;	Scrap	Others	6	PCS	✓	✓					
SUM-LA-KTB 0435	SUM-LA-KTB-0435_MOCN WLUF LB	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	3	PCS	✓	✓					

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes,Please describe the problem.

Delivered by: *Porn A403*

Signature:

Date: 26-06-2026

Checked by:

Signature:

Date:

[Signature]
SEPTA

Received by:

Signature:


Date:

[Signature]
SEPTA
26.06.2026

All List Material											
No.	Tower ID	SOW (Dismantle / Keep / New Material)	SAP Number HANA	Material Description	Quantity	UoM	Material Condition (Pls v where Good & Damage Complete d /)	Color Material (Red, Yellow, Green)	Remark	SUB-GROUP	
1	SUM-LA-KTB-0435	Dismantle	2517203	RRU 5909 900 Include Connector & Bracket	3	Pcs	☒	Yellow	Phase 2	RRU	
2	SUM-LA-KTB-0435	Dismantle	2529116	Power Cable	102	Meter	☒	Red	Phase 2	Cable	
3	SUM-LA-KTB-0435	Dismantle	2526960	Optical Cable	3	Pcs	☒	Red	Phase 2	Optic Cable	
4	SUM-LA-KTB-0435	Dismantle	2500977	JUMPER RF	6	Pcs	☒	Red	Phase 2	RF Jumper	
5	SUM-LA-KTB-0435	Dismantle	2527159	SFP 10G+1.4Km	6	Pcs	☒	Green	Phase 2	SFP	
6	SUM-LA-KTB-0435	Dismantle	2531609	PowerSubrack# EPW30-48A#Huawei	1	Pcs	☒	Yellow	Phase 1	Power rack (subrack)	

[Signature]

Ramdeo
26-06-2024



No Document	TSSR-66614				
RTL		Tower ID	SUM-LA-KTB-0435	Site ID	SUM-LA-KTB-0435
Site Name	Kotabumi 1	Site Topology	HUT	Approved	Ilhamsyah Putra
Indoor / Outdoor	Outdoor	FLM Cluster	KOTABUMI 1	Morphology	URBAN
Site Type	Macro	Project Name	MOCN	Province	Lampung
Kabupaten	Lampung Utara	Kecamatan	Kotabumi	Latitude	-4.8220625
Longitude	104.8733125	Zona	2_South Sumatera	Date Dismantle	2026-06-26
Vendor	Huawei	Date TSSR	2025-09-22 10:40:09	Approve Date	2026-06-26 18:13:28
LDM By	HWI.Yanjiachen	LDM Date	2026-06-26 16:24:48	Plan Dismantle	2026-01-05

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2517203	2517203	HADRWARE_RRU5909 900 MHZ	3	Pcs	Phase 2#1	Yellow
2	2529116	2529116	Power Cable	102	Meter	Phase 2#2	Red
3	2526960	2526960	Optical Cable	3	Pcs	Phase 2#3	Red
4	2500977	2500977	JUMPER_RF	6	Pcs	Phase 2#4	Red
5	2527159	2527159	SFP 10G+1.4Km	6	Pcs	Phase 2#5	Yellow
Total				120			

Prepared by,

Approved by,

Reviewed by,

Checked by,

Received by,

HWI.Yanjiachen

Ilhamsyah Putra


 (Dew Asa Supriyem)


 (SEPTA)


 (SEPTA)

Document	INBOUND		
Reference Number	SUM-LA-KTB-0435 / SUM-LA-KTB-0435	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2026-06-26	Project	MOCN
Comment		Inbound Status	Partial

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2517203	2517203	HADRWARE_RRU5909 900 MHZ	3	3	Pcs	Phase 2#1	Yellow
2	2529116	2529116	Power Cable	102	0	Meter	Phase 2#2	Red
3	2526960	2526960	Optical Cable	3	3	Pcs	Phase 2#3	Red
4	2500977	2500977	JUMPER_RF	6	6	Pcs	Phase 2#4	Red
5	2527159	2527159	SFP 10G+1.4Km	6	6	Pcs	Phase 2#5	Yellow
6	9001381	9001381	CABLE,ELECTRICAL:4X16M M2 CU TWISTED,PVC>	0	80	Meter	#1	Red
Total				120	98			

Received by,

(HWI.Sonny Susanto)