

Dismantle Receive Note



DRID2604180076

Receive WH: ID XLS PLB

Project 56A0R9P

Code:

ETA: 2026-04-18

Receive WH Address: Jalan Palembang Ianjung api - api Kec Iarang
kelana Banvuasin
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2604180076

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-SS-MBL-1556	SUM-SS-MBL-1556_MOCN WILIA LR	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM 5M- ATSG	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM 5M- ATSG	Scrap	Others	6	PCS	✓						
SUM-SS-MBL-1556	SUM-SS-MBL-1556_MOCN WILIA LR	PT. Poca Jaringan Solusi	RAN	RRU 5909 900M	2517203	RRU 5909 900	RRU 5909 900	Resale	Others	1	PCS	✓						
SUM-SS-MBL-1556	SUM-SS-MBL-1556_MOCN WILIA LR	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	4	PCS	Aktual 2		PCS				
SUM-SS-MBL-1556	SUM-SS-MBL-1556_MOCN WILIA LR	PT. Poca Jaringan Solusi	RAN	RRU 5910 900M	2522357	RRU 5910 900; RRU 5516 900	RRU 5910 900; RRU 5516 900	Resale	Others	1	PCS	✓						
SUM-SS-MBL-1556	SUM-SS-MBL-1556_MOCN WILIA LR	PT. Poca Jaringan Solusi	RAN	Cable Power	9001382	CABLEELECTRICAL: 4X50 MM2 CU TWISTED PVC INSUL	CABLEELECTRICAL: 4X50MM2 CU TWISTED PVC INSUL	Scrap	Others	60	M	Aktual		40 ^m				
SUM-SS-MBL-1556	SUM-SS-MBL-1556_MOCN WILIA LR	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	2	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem.

Delivered by: Rerni Ado Sudurim

Signature: *[Signature]*

Date: 18-04-2026

Checked by:

Signature: *[Signature]*

Date:

Bayu Saputra
18-04-2026

Received by:

Signature: *[Signature]*

Date:

[Stamp: XPRESIDENSI LOGISTIK]
Bayu Saputra
18-04-2026
Division

SUM-SS-MBL-1556											
All List Material											
No.	Tower ID	SOW (Dismantle / Keep / New Material)	SAP Number HANA	Material Description	Quantity	UoM	Material Condition (Pls v where applicable)		Color Material (Red, Yellow, Green)	Remark	SUB-GROUP
							Good & Complete	Damaged / Dented			
1	SUM-SS-MBL-1556	Dismantle	2517203	RRU 5909 900 Include Connector & Bracket	1	Pcs	✓		Yellow	phase 2	RRU
2	SUM-SS-MBL-1556	Dismantle	2522357	HARDWARE:RRU5910 900M (PCS) Include Connector & Bra	1	Pcs	✓		Yellow	phase 2	RRU
3	SUM-SS-MBL-1556	Dismantle	2529116	Power Cable	60	Meter	✓		Red	phase 2	Cable
4	SUM-SS-MBL-1556	Dismantle	2526960	Optical Cable	2	Pcs	✓		Red	phase 2	Optic Cable
5	SUM-SS-MBL-1556	Dismantle	2500977	JUMPER RF	6	Pcs	✓		Red	phase 2	RF Jumper
6	SUM-SS-MBL-1556	Dismantle	2527159	SFP 10G+1.4Km	4	Pcs	✓		Green	phase 2	SFP

Revisi ASO Seburun

Revisi

18-04-2020



No Document	TSSR-27015				
RTL		Tower ID	SUM-SS-MBL-1556	Site ID	SUM-SS-MBL-1556
Site Name	TAMBAHASRI TUGUMULYO	Site Topology	Fiber End Site	Approved	Ilhamsyah Putra
Indoor / Outdoor	Outdoor	FLM Cluster	LUBUK LINGGAU 2 XL	Morphology	RURAL
Site Type	MACRO	Project Name	MOCN	Province	Sumatera Selatan
Kabupaten	Musi Rawas	Kecamatan	Tugumulyo	Latitude	-3.1840694444444
Longitude	102.95446111111	Zona	2_South Sumatera	Date Dismantle	2026-04-18
Vendor	Huawei	Date TSSR	2025-06-17 16:36:32	Approve Date	2026-04-21 18:44:00
LDM By	HWI.Shangruijun	LDM Date	2026-04-20 21:25:44	Plan Dismantle	2026-04-12

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2517203	2517203	HADRWARE_RRU5909 900 MHZ	1	Pcs	phase 2#1	Yellow
2	2522357	2522357	RRU 5910 900	1	Pcs	phase 2#2	Yellow
3	9001382	9001382	CABLEELECTRICAL:4X50MM2 CU TWISTEDPVC INSUL	60	Meter	phase 2#3	Red
4	2526960	2526960	Optical Cable	2	Meter	phase 2#4	Red
5	2500977	2500977	JUMPER_RF	6	Pcs	phase 2#5	Red
6	2527159	2527159	SFP 10G+1.4Km	4	Pcs	phase 2#6	Yellow
Total				74			

Prepared by,

Approved by,

Reviewed by,


Checked by,


Received by,

HWI.Shangruijun

Ilhamsyah Putra


 (Peru Abo Supriyem)


 (Bayu Saputra)


 Project Division

Document	INBOUND		
Reference Number	SUM-SS-MBL-1556 / SUM-SS-MBL-1556	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2026-04-18	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2517203	2517203	HADRWARE_RRU5909 900 MHZ	1	1	Pcs	phase 2#1	Yellow
2	2522357	2522357	RRU 5910 900	1	1	Pcs	phase 2#2	Yellow
3	9001382	9001382	CABLEELECTRICAL:4X50M M2 CU TWISTEDPVC INSUL	60	40	Meter	phase 2#3	Red
4	2526960	2526960	Optical Cable	2	2	Meter	phase 2#4	Red
5	2500977	2500977	JUMPER_RF	6	6	Pcs	phase 2#5	Red
6	2527159	2527159	SFP 10G+1.4Km	4	2	Pcs	phase 2#6	Yellow
Total				74	52			

Received by,

(HWI.Sonny Susanto)