

Dismantle Receive Note



DRID2603040078

Receive WH: ID XLS PLB

Project Code: 56A0R9P

ETA: 2026-03-04

Receive WH Address: Jalan Palembang Tanjung api - api Kec Lalang
kelana Banvuasin
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2603040078
ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-LA-KLA-1014	SUM-LA-KLA-1014_MOCN WLU	PT. Poca Jaringan Solusi	Cable		2084259	CABLE, ELECTRICAL 2X16MM2 TWISTED	CABLE, ELECTRICAL 2X16MM2 TWISTED	Scrap	Others	90	M	✓						
SUM-LA-KLA-1014	SUM-LA-KLA-1014_MOCN WLU	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	6	PCS	✓						
SUM-LA-KLA-1014	SUM-LA-KLA-1014_MOCN WLU	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	3	PCS	✓						
SUM-LA-KLA-1014	SUM-LA-KLA-1014_MOCN WLU	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM 5M. AISG	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM 5M. AISG	Scrap	Others	3	PCS	✓						
SUM-LA-KLA-1014	SUM-LA-KLA-1014_MOCN WLU	PT. Poca Jaringan Solusi	RAN	UBBPe1	2517631	UBBPe1	UBBPe1	Resale	Others	1	PCS	✓						
SUM-LA-KLA-1014	SUM-LA-KLA-1014_MOCN WLU	PT. Poca Jaringan Solusi	RAN	RRU 5909 900M	2517203	RRU 5909 900	RRU 5909 900	Resale	Others	3	PCS	✓						

Total Volume (CBM) 0

Total Weight(KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem.

Delivered by: Reppy

Signature:

Date:

04-03-26

Checked by: Leonardo

Signature:

Date:

04-maret-26

Received by: Leonardo

Signature:

Date:

04-maret-26

SUM-LA-KLA-1014											
All List Material											
No.	Tower ID	SOW (Dismantle / Keep / New Material)	SAP Number HANA	Material Description	Quantity	UoM	Material Condition (Pls v where applicable)		Color Material (Red, Yellow, Green)	Remark	SUB-GROUP
							Good & Complete	Damaged / Dented			
1	SUM-LA-KLA-1014	Dismantle	2522255	Rack Cabinet MTS9302A-HD10A2	X	Pcs			Green	phase 1	PS OD CABINET
2	SUM-LA-KLA-1014	Dismantle	2517631	UBBPc1	1	Pcs			Yellow	phase 1	Module BBU
3	SUM-LA-KLA-1014	Dismantle	2517203	RRU 5909 900 Include Connector & Bracket	3	Pcs			Yellow	phase 1	RRU
4	SUM-LA-KLA-1014	Dismantle	2529178	Power Cable <i>Jumper</i>	90 X	Meter			Red	phase 1	Cable
5	SUM-LA-KLA-1014	Dismantle	2526960	Optical Cable	3	Pcs			Red	phase 1	Optic Cable
6	SUM-LA-KLA-1014	Dismantle	2500977	JUMPER_RF	3	Pcs			Red	phase 1	RF Jumper
7	SUM-LA-KLA-1014	Dismantle	2527159	SFP 10G+1.4Km	6	Pcs			Yellow	phase 1	SFP

[Signature]

Replay
04-03-20

[Signature]
Leonardo
04-maret-26

No Document	TSSR-66414				
RTL		Tower ID	SUM-LA-KLA-1014	Site ID	SUM-LA-KLA-1014
Site Name	TANJUNG BARU SELATAN	Site Topology	END SITE	Approved	Ilhamsyah Putra
Indoor / Outdoor	Outdoor	FLM Cluster	LAMPUNG 3	Morphology	RURAL
Site Type	Macro	Project Name	MOCN	Province	Lampung
Kabupaten	Lampung Selatan	Kecamatan	Merbau Mataram	Latitude	-5.452058333
Longitude	105.3367917	Zona	2_South Sumatera	Date Dismantle	2026-03-04
Vendor	Huawei	Date TSSR	2025-09-22 10:40:08	Approve Date	2026-03-11 10:36:02
LDM By	HWI.Zhangtao	LDM Date	2026-03-10 08:31:34	Plan Dismantle	2026-03-06

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2522255	2522255	Rack Cabinet MTS9302A-HD10A2	1	Pcs	phase 1#1	Green
2	2517631	2517631	UBBPe1	1	Pcs	phase 1#2	Yellow
3	2517203	2517203	HADRWARE_RRU5909 900 MHZ	3	Pcs	phase 1#3	Yellow
4	2529116	2084259	CABLE,ELECTRICAL:2X16MM2 TWISTED	150	Meter	phase 1#4	Red
5	2526960	2526960	Optical Cable	3	Meter	phase 1#5	Red
6	2500977	2500977	JUMPER_RF	6	Pcs	phase 1#6	Red
7	2527159	2527159	SFP 10G+1.4Km	6	Pcs	phase 1#7	Yellow
Total				170			

Prepared by,

Approved by,

Reviewed by,

Checked by,

Received by,

HWI.Zhangtao

Ilhamsyah Putra


 (Refky)


 (Leonardo)


 (Leonardo)

Document	INBOUND		
Reference Number	SUM-LA-KLA-1014 / SUM-LA-KLA-1014	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2026-03-04	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2522255	2522255	Rack Cabinet MTS9302A-HD10A2	1	0	Pcs	phase 1#1	Green
2	2517631	2517631	UBBPe1	1	1	Pcs	phase 1#2	Yellow
3	2517203	2517203	HADRWARE_RRU5909 900 MHZ	3	3	Pcs	phase 1#3	Yellow
4	2529116	2084259	CABLE,ELECTRICAL:2X1 6MM2 TWISTED	150	90	Meter	phase 1#4	Red
5	2526960	2526960	Optical Cable	3	3	Meter	phase 1#5	Red
6	2500977	2500977	JUMPER_RF	6	3	Pcs	phase 1#6	Red
7	2527159	2527159	SFP 10G+1.4Km	6	6	Pcs	phase 1#7	Yellow
Total				170	106			

Received by,

(HWI.Sonny Susanto)