

Dismantle Receive Note



DRID2603110143

Receive WH: ID XLS PLB

Project Code: 56A0R9P

ETA: 2026-03-11

Receive WH Address: Jalan Palembang Ianjung api - api Kec Ialang
kelana Banvuasin
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2603110143

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-LA-BBU-0859	SUM-LA-BBU-0859_MOCN WIIIE LR	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	3	PCS	✓						
SUM-LA-BBU-0859	SUM-LA-BBU-0859_MOCN WIIIE LR	PT. Poca Jaringan Solusi	RAN	Cable Power	9001382	CABLEELECTRICAL: 4X50 MM2 CU TWISTED PVC INSUL	CABLEELECTRICAL: 4X50MM2 CU TWISTED PVC INSUL	Scrap	Others	90	M	✓						
SUM-LA-BBU-0859	SUM-LA-BBU-0859_MOCN WIIIE LR	PT. Poca Jaringan Solusi	RAN	RRU 5909 900M	2517203	RRU 5909 900	RRU 5909 900	Resale	Others	3	PCS	✓						
SUM-LA-BBU-0859	SUM-LA-BBU-0859_MOCN WIIIE LR	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	6	PCS	✓						
SUM-LA-BBU-0859	SUM-LA-BBU-0859_MOCN WIIIE LR	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM 5M. ATSG	Scrap	Others	6	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem. _____

Delivered by: *Recky*

Signature: *[Signature]*

Date: *11-03-26*

Checked by: *LEONARDO*

Signature: *[Signature]*

Date: *11-maret-26*

Received by: *LEONARDO*

Signature: *[Signature]*

Date: *11-maret-26*



All List Material											
No.	Tower ID	SOW (Dismantle / Keep / New Material)	SAP Number HANA	Material Description	Quantity	UoM	Material Condition (Pls ✓ where)		Color Material (Red, Yellow, Green)	Remark	SUB-GROUP
							Good & Comple	Damage d /			
1	SUM-LA-BBU-0859	Dismantle	2517203	RRU 5909 900 Include Connector & Bracket	2	Pcs			Yellow	Phase 2	RRU
2	SUM-LA-BBU-0859	Dismantle	2529116	Power Cable	1	Meter			Red	Phase 2	Cable
3	SUM-LA-BBU-0859	Dismantle	2526960	Optical Cable	3	Bes			Red	Phase 2	Optic Cable
4	SUM-LA-BBU-0859	Dismantle	2500977	JUMPER RF	6	Pcs			Red	Phase 2	RF Jumper
5	SUM-LA-BBU-0859	Dismantle	2527159	SFP 10G+1.4Km	6	Pcs			Yellow	Phase 2	SFP

[Signature]

Replay

11-03-26



No Document	TSSR-65752				
RTL		Tower ID	SUM-LA-BBU-0859	Site ID	SUM-LA-BBU-0859
Site Name	PAKUAN BARU	Site Topology	END SITE	Approved	Anton Situmorang
Indoor / Outdoor	Outdoor	FLM Cluster	KOTABUMI 2	Morphology	RURAL
Site Type	Macro	Project Name	MOCN	Province	Lampung
Kabupaten	Way Kanan	Kecamatan	Pakuan Ratu	Latitude	-4.420577778
Longitude	104.73785	Zona	2_South Sumatera	Date Dismantle	2026-03-12
Vendor	Huawei	Date TSSR	2025-09-22 10:32:30	Approve Date	2026-03-17 17:19:14
LDM By	HWI.Wangyibo	LDM Date	2026-03-17 14:19:15	Plan Dismantle	2025-10-15

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2517203	2517203	HADRWARE_RRU5909 900 MHZ	3	Pcs	Phase 1#1	Yellow
2	2529116	2529116	Power Cable	180	Meter	Phase 1#2	Red
3	2526960	2526960	Optical Cable	3	Meter	Phase 1#3	Red
4	2500977	2500977	JUMPER_RF	6	Pcs	Phase 1#4	Red
5	2527159	2527159	SFP 10G+1.4Km	6	Pcs	Phase 1#5	Yellow
6	9001382	9001382	CABLEELECTRICAL:4X50MM2 CU TWISTEDPVC INSUL	90	Meter	Phase 1#6	Red
Total				288			

Prepared by,

Approved by,

Reviewed by,

Checked by,

Received by,

HWI.Wangyibo

Anton Situmorang


 (Repek)


 (Leonardo)


 (Leonardo)

Document	INBOUND		
Reference Number	SUM-LA-BBU-0859 / SUM-LA-BBU-0859	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2026-03-12	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2517203	2517203	HADRWARE_RRU5909 900 MHZ	3	3	Pcs	Phase 1#1	Yellow
2	2529116	2529116	Power Cable	180	0	Meter	Phase 1#2	Red
3	2526960	2526960	Optical Cable	3	3	Meter	Phase 1#3	Red
4	2500977	2500977	JUMPER_RF	6	6	Pcs	Phase 1#4	Red
5	2527159	2527159	SFP 10G+1.4Km	6	6	Pcs	Phase 1#5	Yellow
6	9001382	9001382	CABLEELECTRICAL:4X50M M2 CU TWISTEDPVC INSUL	90	90	Meter	Phase 1#6	Red
Total				288	108			

Received by,

(HWI.Sonny Susanto)