

Dismantle Receive Note



DRID2603110144

Receive WH: ID XLS PLB

Project 56A0R9P
Code:

ETA: 2026-03-11

Receive WH Address: Jalan Palembang Ianjung api - api Kec Ialang
kelana Banvuasin
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2603110144

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-LA-BBU-0862	SUM-LA-BBU-0862_MOCN WILIE LB	PT. Poca Jaringan Solusi	RAN	RRU 5909 900M	2517203	RRU 5909 900	RRU 5909 900	Resale	Others	3	PCS	✓						
SUM-LA-BBU-0862	SUM-LA-BBU-0862_MOCN WILIE LB	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	6	PCS	✓						
SUM-LA-BBU-0862	SUM-LA-BBU-0862_MOCN WILIE LB	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM 5W AISG	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM 5W AISG	Scrap	Others	6	PCS	✓						
SUM-LA-BBU-0862	SUM-LA-BBU-0862_MOCN WILIE LB	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	3	PCS	✓						
SUM-LA-BBU-0862	SUM-LA-BBU-0862_MOCN WILIE LB	PT. Poca Jaringan Solusi	RAN	Cable Power	9001382	CABLEELECTRICAL:4X50 MM2 CU TWISTEDPVC INSUL	CABLEELECTRICAL:4X50MM2 CU TWISTEDPVC INSUL	Scrap	Others	90	M	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem. _____

Delivered by: Rocky

Signature:

Date: 11-03-26

Checked by: Leonardo

Signature:

Date: 11-maret-26

Received by: Leonardo

Signature:

Date: 11-maret-26



All List Material											
No.	Tower ID	SOW (Dismantle / Keep / New Material)	SAP Number HANA	Material Description	Quantity	UoM	Material Condition (Pls v where		Color Material (Red, Yellow, Green)	Remark	SUB-GROUP
							Good & Comple	Damage d /			
1	SUM-LA-BBU-0862	Dismantle	2517204	RRU 5909 1800 Include Connector & Bracket	1	Pcs			Yellow	Phase 1	RRU
2	SUM-LA-BBU-0862	Dismantle	2517203	RRU 5909 900 Include Connector & Bracket	3	Pcs			Yellow	Phase 2	RRU
3	SUM-LA-BBU-0862	Dismantle	252916	Power Cable <i>TWIST</i>	204	Meter			Red	51 Phase 1, 153 Phase 2	Cable
4	SUM-LA-BBU-0862	Dismantle	2526960	Optical Cable	2	Pcs			Red	1 Phase 1, 3 Phase 2	Optic Cable
5	SUM-LA-BBU-0862	Dismantle	2500977	JUMPER RF	8	Pcs			Red	2 Phase 1, 6 Phase 2	RF Jumper
6	SUM-LA-BBU-0862	Dismantle	2527159	SFP 10G+1.4Km	8	Pcs			Yellow	2 Phase 1, 6 Phase 2	SFP

[Signature]

Replay

11-03-26



No Document	TSSR-65755				
RTL		Tower ID	SUM-LA-BBU-0862	Site ID	SUM-LA-BBU-0862
Site Name	NEGARA BATIN PURWAAGUNG	Site Topology	Collector	Approved	Ilhamsyah Putra
Indoor / Outdoor	Outdoor	FLM Cluster	KOTABUMI 2	Morphology	RURAL
Site Type	Macro	Project Name	MOCN	Province	Lampung
Kabupaten	Way Kanan	Kecamatan	Negara Batin	Latitude	-4.41218611
Longitude	104.8360611	Zona	2_South Sumatera	Date Dismantle	2025-10-30
Vendor	Huawei	Date TSSR	2025-09-22 10:32:30	Approve Date	2025-10-29 16:02:25
LDM By	HWI.Wangyibo	LDM Date	2025-10-29 15:26:34	Plan Dismantle	2025-10-17

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2517204	2517204	RRU 5909 1800	1	Pcs	Phase 1#1	Yellow
2	2529116	2529116	Power Cable	51	Meter	Phase 1#1	red
3	2526960	2526960	Optical Cable	1	Meter	Phase 1#1	red
4	2500977	2500977	JUMPER_RF	2	Pcs	Phase 1#1	Red
5	2527159	2527159	SFP 10G+1.4Km	2	Pcs	Phase 1#1	Yellow
Total				57			

Prepared by,

Approved by,

Reviewed by,

Checked by,

Received by,

HWI.Wangyibo

Ilhamsyah Putra


 (Repla)


 (Leonardo)


 (Leonardo)

Document	INBOUND		
Reference Number	SUM-LA-BBU-0862 / SUM-LA-BBU-0862	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2025-10-30	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2517204	2517204	RRU 5909 1800	1	1	Pcs	Phase 1#1	Yellow
2	2529116	2529116	Power Cable	51	51	Meter	Phase 1#1	red
3	2526960	2526960	Optical Cable	1	1	Meter	Phase 1#1	red
4	2500977	2500977	JUMPER_RF	2	2	Pcs	Phase 1#1	Red
5	2527159	2527159	SFP 10G+1.4Km	2	2	Pcs	Phase 1#1	Yellow
Total				57	57			

Received by,

(HWI.Sonny Susanto)