

Dismantle Receive Note



DRID2604100166

Receive WH: ID XLS PLB
Project 56A0R9P
Code:

Receive WH Jalan Palembang Ianjung api - api Kec Ialang
Address: kelapa Banvuasin
Project Name: Indonesia XLSMART Network Consolidation Project

ASN: DRID2604100166
ASN Type: Dismantle Return

ETA: 2026-04-10

Asn Remark:

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-SS-IDL-1095	SUM-SS-IDL-1095_MOCN_WLUB_LB	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	3	PCS							
SUM-SS-IDL-1095	SUM-SS-IDL-1095_MOCN_WLUB_LB	PT. Poca Jaringan Solusi	RAN	Cable Power	9001382	CABLEELECTRICAL 4X50 MM2 CU TWISTEDPVC	CABLEELECTRICAL :4X50MM2 CU TWISTEDPVC INSUL	Scrap	Others	150	M							
SUM-SS-IDL-1095	SUM-SS-IDL-1095_MOCN_WLUB_LB	PT. Poca Jaringan Solusi	RAN	RRU 5909 900M	2517203	RRU 5909 900	RRU 5909 900	Resale	Others	3	PCS							
SUM-SS-IDL-1095	SUM-SS-IDL-1095_MOCN_WLUB_LB	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	6	PCS							
SUM-SS-IDL-1095	SUM-SS-IDL-1095_MOCN_WLUB_LB	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M; AISG	Scrap	Others	6	PCS							

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem. _____

Delivered by:

Signature:

Date:

[Signature]

REFILY

10-04-26

Checked by:

Signature:

Date:

[Signature]

SEPTA

Received by:

Signature:

Date:

[Signature]

SEPTA

10-04-2026

SUM-SS-IDL-1095											
All List Material											
No.	Tower ID	SOW (Dismantle / Keep / New Material)	SAP Number HANA	Material Description	Quantity	UoM	Material Condition (Pls ✓ where applicable)		Color Material (Red, Yellow, Green)	Remark	SUB-GROUP
							Good & Complete	Damaged / Dented			
1	SUM-SS-IDL-1095	Dismantle	2517203	RRU 5909 900 Include Connector & Bracket	3	Pcs	✓		Yellow	phase 2	RRU
2	SUM-SS-IDL-1095	Dismantle	2529116	Power Cable	150	Meter	✓		Red	phase 2	Cable
3	SUM-SS-IDL-1095	Dismantle	2526960	Optical Cable	3	Pcs	✓		Red	phase 2	Optic Cable
4	SUM-SS-IDL-1095	Dismantle	2500977	JUMPER RF	6	Pcs	✓		Red	phase 2	RF Jumper
5	SUM-SS-IDL-1095	Dismantle	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G,LC,SM,>	6	Pcs	✓		Green	phase 2	SFP

Riky

Repley

10-04-26



No Document	TSSR-50477				
RTL		Tower ID	SUM-SS-IDL-1095	Site ID	SUM-SS-IDL-1095
Site Name	PAYAKABUNG OGAN ILIR	Site Topology	END SITE	Approved	Ilhamsyah Putra
Indoor / Outdoor	Outdoor	FLM Cluster	INDRALAYA XL	Morphology	RURAL
Site Type	Macro	Project Name	MOCN	Province	Sumatera Selatan
Kabupaten	Ogan Ilir	Kecamatan	Indralaya Utara	Latitude	-3.2010625
Longitude	104.5993125	Zona	2_South Sumatera	Date Dismantle	2026-04-10
Vendor	Huawei	Date TSSR	2025-09-11 18:32:18	Approve Date	2026-04-13 15:01:29
LDM By	HWI.Shangruijun	LDM Date	2026-04-11 21:37:17	Plan Dismantle	2026-03-15

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2517203	2517203	HADRWARE_RRU5909 900 MHZ	3	Pcs	phase 2#1	Yellow
2	9001382	9001382	CABLEELECTRICAL:4X50MM2 CU TWISTEDPVC INSUL	150	Meter	phase 2#2	Red
3	2526960	2526960	Optical Cable	3	Meter	phase 2#3	Red
4	2500977	2500977	JUMPER_RF	6	Pcs	phase 2#4	Red
5	2509045	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G,LC,SM,>	6	Pcs	phase 2#5	Green
Total				168			

Prepared by,

Approved by,

Reviewed by,

Checked by,

Received by,

HWI.Shangruijun

Ilhamsyah Putra


 (Rekey)


 (SEPTA)


 (SEPTA)
 Project Division

Document	INBOUND		
Reference Number	SUM-SS-IDL-1095 / SUM-SS-IDL-1095	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2026-04-10	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2517203	2517203	HADRWARE_RRU5909 900 MHZ	3	3	Pcs	phase 2#1	Yellow
2	9001382	9001382	CABLEELECTRICAL:4X50M M2 CU TWISTEDPVC INSUL	150	150	Meter	phase 2#2	Red
3	2526960	2526960	Optical Cable	3	3	Meter	phase 2#3	Red
4	2500977	2500977	JUMPER_RF	6	6	Pcs	phase 2#4	Red
5	2509045	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G,LC,SM,>	6	0	Pcs	phase 2#5	Green
6	2527159	2527159	SFP 10G+1.4Km	0	6	Pcs	#1	Yellow
Total				168	168			

Received by,

(HWI.Sonny Susanto)