

Dismantle Receive Note



DRID2511150001

Receive WH: ID XLS PLB

Receive WH Address: Jalan Palembang Ianjung api - api Kec Ialang
kelana Banvuasin
Indonesia XLSMART Network Consolidation
Project Name: Project

ASN: DRID2511150001

ASN Type: Dismantle Return

Project: 56A0R9P
Code:

TA: 2025-11-15

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-LA-SDN-1063	SUM-LA-SDN-1063_MOCN WLU	PT. Poca Jaringan Solusi	RAN	Module BBU	2507780	UMPTb1	UMPTb1	Resale	Others	1	PCS	✓						
SUM-LA-SDN-1063	SUM-LA-SDN-1063_MOCN WLU	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M; AISG	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M; AISG	Scrap	Others	6	PCS	✓						
SUM-LA-SDN-1063	SUM-LA-SDN-1063_MOCN WLU	PT. Poca Jaringan Solusi	RAN	Cable	2529116	Cable Power 2X10mm2/UL 2586 Black Type D: Black	Cable Power 2X10mm2/UL 2586 Black Type D: Black Screened	Scrap	Others	90	M	✓						
SUM-LA-SDN-1063	SUM-LA-SDN-1063_MOCN WLU	PT. Poca Jaringan Solusi	RAN	RRU 5909 900M	2517203	RRU 5909 900	RRU 5909 900	Resale	Others	3	PCS	✓						
SUM-LA-SDN-1063	SUM-LA-SDN-1063_MOCN WLU	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	6	PCS	✓						
SUM-LA-SDN-1063	SUM-LA-SDN-1063_MOCN WLU	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	3	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem.

Delivered by:

Signature:

Date:

Checked by:

Signature:

Date:

Received by:

Signature:

Date:



15-11-2025
0822 59699463

SEPTA
15.11.2025

All List Material											
No.	Tower ID	SOW (Dismantle / Keep / New Material)	SAP Number HANA	Material Description	Quantity	UoM	Material Condition		Color Material (Red, Yellow, Green)	Remark	SUB-GROUP
							Good & Comple	Damage d /			
1	SUM-LA-SDN-1063	Dismantle	2507780	UMPTb1	1	Pcs	✓		Yellow	Phase 1	Module BBU
2	SUM-LA-SDN-1063	Dismantle	2517203	RRU 5909 800 Include Connector & Bracket	3	Pcs	✓		Yellow	Phase 2	RRU
3	SUM-LA-SDN-1063	Dismantle	2529116	Power Cable	90	Meter	✓		Red	Phase 2	Cable
4	SUM-LA-SDN-1063	Dismantle	2526960	Optical Cable	3	Pcs	✓		Red	Phase 2	Optic Cable
5	SUM-LA-SDN-1063	Dismantle	2500977	JUMPER RF	6	Pcs	✓		Red	Phase 2	RF Jumper
6	SUM-LA-SDN-1063	Dismantle	2527169	SFP 10G+1.4Km	6	Pcs	✓		Green	Phase 2	SFP

No Document	TSSR-66995				
RTL		Tower ID	SUM-LA-SDN-1063	Site ID	SUM-LA-SDN-1063
Site Name	BANJAR REJO	Site Topology	END SITE	Approved	Ilhamsyah Putra
Indoor / Outdoor	Outdoor	FLM Cluster	METRO	Morphology	RURAL
Site Type	Macro	Project Name	MOCN	Province	Lampung
Kabupaten	Lampung Timur	Kecamatan	Batanghari	Latitude	-5.1175625
Longitude	105.3358125	Zona	2_South Sumatera	Date Dismantle	2025-11-15
Vendor	Huawei	Date TSSR	2025-09-22 10:40:12	Approve Date	2025-11-17 09:22:06
LDM By	HWI.Wahyuni Rizky Perdani	LDM Date	2025-11-14 20:42:45	Plan Dismantle	2025-11-08

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2500977	2500977	JUMPER_RF	6	Pcs	Phase 1	Red
2	2507780	2507780	UMPTb1	1	Pcs	Phase 1	Yellow
3	2517203	2517203	RRU 5909 900	3	Pcs	Phase 1	Yellow
4	2526960	2526960	Optical Cable	3	Meter	Phase 1	red
5	2527159	2527159	SFP 10G+1.4Km	6	Pcs	Phase 1	Yellow
6	2529116	2529116	Power Cable	90	Meter	Phase 1	red
Total				109			

Prepared by,

Approved by,

Reviewed by,

Checked by,

Received by,

HWI.Wahyuni Rizky Perdani

Ilhamsyah Putra


 (Rizky)


 (SEPTA)


 (SEPTA)

Document	INBOUND		
Reference Number	SUM-LA-SDN-1063 / SUM-LA-SDN-1063	Inbound By	HWI.Achmad Fadliyansyah
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2025-11-15	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2500977	2500977	JUMPER_RF	6	6	Pcs	Phase 1	Red
2	2507780	2507780	UMPTb1	1	1	Pcs	Phase 1	Yellow
3	2517203	2517203	RRU 5909 900	3	3	Pcs	Phase 1	Yellow
4	2526960	2526960	Optical Cable	3	3	Meter	Phase 1	red
5	2527159	2527159	SFP 10G+1.4Km	6	6	Pcs	Phase 1	Yellow
6	2529116	2529116	Power Cable	90	90	Meter	Phase 1	red
Total				109	109			

Received by,

(HWI.Achmad Fadliyansyah)