

Dismantle Receive Note



Receive WH: ID XLS PLB
Project 56A0R9P
Code:

Receive WH Address: Jalan Palembang Tanjung api - api Kec Lalang
kelaoa Banvuasin
Project Name: Indonesia XLSMART Network Consolidation Project

ASN: DRID2512200024
ASN Type: Dismantle Return

ETA: 2025-12-20

Asn Remark:

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-LA-GNS-0902	SUM-LA-GNS-0902_MOCN WII	PT. Poca Jaringan Solusi	RAN	Cable	2529116	Cable Power 2X10mm2/UL 2586 Black Type D: Black	Cable Power 2X10mm2/UL 2586 Black Type D: Black Screened	Scrap	Others	120	M	✓						
SUM-LA-GNS-0902	SUM-LA-GNS-0902_MOCN WII	PT. Poca Jaringan Solusi	RAN	RRU 5909 900M	2517203	RRU 5909 900	RRU 5909 900	Resale	Others	3	PCS	✓						
SUM-LA-GNS-0902	SUM-LA-GNS-0902_MOCN WII	PT. Poca Jaringan Solusi	RAN	SFP	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G LGS	TRANSCEIVER:RTN OPTIC SFP 6.144G, LC, SM,	Reusable	Others	6	PCS	✓						
SUM-LA-GNS-0902	SUM-LA-GNS-0902_MOCN WII	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM 5M: ATSG	Scrap	Others	6	PCS	✓						
SUM-LA-GNS-0902	SUM-LA-GNS-0902_MOCN WII	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	3	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem. _____

Delivered by:

[Signature]

Checked by:

[Signature]

Received by:

[Signature]

Signature:

Signature:

Signature:

Date:

[Signature]
20-12-25

Date: 20-12-25

Date: 20-12-25

All List Material											
No.	Tower ID	SOW (Dismantle / Keep / New Material)	SAP Number HANA	Material Description	Quantity	UoM	Material Condition (Pls v where)		Color Material (Red, Yellow, Green)	Remark	SUB-GROUP
							Good & Complect	Damage d /			
1	SUM-LA-GNS-0902	Dismantle	2517203	RRU 5909 900 Include Connector & Bracket	3	Pcs	✓		Yellow	Phase 2	RRU
2	SUM-LA-GNS-0902	Dismantle	2529116	Power Cable	170.455	Meter	✓		Red	Phase 2	Cable
3	SUM-LA-GNS-0902	Dismantle	2526960	Optical Cable	3	Pcs	✓		Red	Phase 2	Optic Cable
4	SUM-LA-GNS-0902	Dismantle	2500977	JUMPER RF	6	Pcs	✓		Red	Phase 2	RF Jumper
5	SUM-LA-GNS-0902	Dismantle	2509045	TRANSCIVER:RTN OPTIC SFP 6.144G,LC,5M,>	6	Pcs	✓		Green	Phase 2	SFP

[Signature]

Reppy

20-12-25

[Signature]
 Kris Erlanda
 20-12-25

No Document	TSSR-66183				
RTL		Tower ID	SUM-LA-GNS-0902	Site ID	SUM-LA-GNS-0902
Site Name	SETIA BUMI METRO	Site Topology	Fiber End Site	Approved	Ilhamsyah Putra
Indoor / Outdoor	Outdoor	FLM Cluster	SEPUTIH BANYAK	Morphology	RURAL
Site Type	Macro	Project Name	MOCN	Province	Lampung
Kabupaten	Lampung Tengah	Kecamatan	Seputih Banyak	Latitude	-4.879527778
Longitude	105.4469139	Zona	2_South Sumatera	Date Dismantle	2025-12-20
Vendor	Huawei	Date TSSR	2025-09-22 10:40:06	Approve Date	2025-12-22 16:19:45
LDM By	HWI.Wangyibo	LDM Date	2025-12-22 16:07:57	Plan Dismantle	2025-12-19

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2517203	2517203	RRU 5909 900	3	Pcs	Phase 1#1	Yellow
2	2529116	2529116	Power Cable	120	Meter	Phase 1#2	Red
3	2526960	2526960	Optical Cable	3	Meter	Phase 1#3	Red
4	2500977	2500977	JUMPER_RF	6	Pcs	Phase 1#4	Red
5	2509045	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G,LC,SM,>	6	Pcs	Phase 1#5	Green
Total				138			

Prepared by,

Approved by,

Reviewed by,

Checked by,


Received by,

HWI.Wangyibo

Ilhamsyah Putra


 (Refky)


 ()


 Kris Eranda
 (20-12-25)

Document	INBOUND		
Reference Number	SUM-LA-GNS-0902 / SUM-LA-GNS-0902	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2025-12-20	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2517203	2517203	RRU 5909 900	3	3	Pcs	Phase 1#1	Yellow
2	2529116	2529116	Power Cable	120	120	Meter	Phase 1#2	Red
3	2526960	2526960	Optical Cable	3	3	Meter	Phase 1#3	Red
4	2500977	2500977	JUMPER_RF	6	6	Pcs	Phase 1#4	Red
5	2509045	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G,LC,SM,>	6	6	Pcs	Phase 1#5	Green
Total				138	138			

Received by,

(HWI.Sonny Susanto)