

Dismantle Receive Note



DRID2607150002

Receive WH: ID XLS PLB

Project 56A0R9P
Code:

ETA: 2026-07-31

Receive WH Address: Jalan Palembang Tanjung api - api Kec Talang
kelapa Baru Masin
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2607150002

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-SS-MPR-0536	SUM-SS-MPR-0536_MOCN WUJIB JB	PT. Poca Jaringan Solusi	RAN	SFP	2509045	TRANSCEIVER: RTN OPTIC SFP 6.144G LC, SM	TRANSCEIVER: RTN OPTIC SFP 6.144G LC, SM	Reusable	Others	6	PCS	✓						
SUM-SS-MPR-0536	SUM-SS-MPR-0536_MOCN WUJIB JB	PT. Poca Jaringan Solusi	RAN	RRU 3959 900M	2510265	RRU 3959 900	RRU 3959 900	Resale	Others	3	PCS	✓						
SUM-SS-MPR-0536	SUM-SS-MPR-0536_MOCN WUJIB JB	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, SM	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, SM	Scrap	Others	6	PCS	✓						
SUM-SS-MPR-0536	SUM-SS-MPR-0536_MOCN WUJIB JB	PT. Poca Jaringan Solusi	Cable		2084259	CABLE, ELECTRIC TRICAL 2X16 MM2 TWISTED	CABLE, ELECTRIC AL: 2X16MM2 TWISTED	Scrap	Others	100	M	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem:

Delivered by: *[Signature]*

Signature: *[Signature]*

Date: 15-07-2026

Checked by: *[Signature]*

Signature: *[Signature]*

Date: 15-7-26

Received by: *[Signature]*

Signature: *[Signature]*

Date: 15-7-26

SUM-SS-MPR-0936											
All List Material											
No.	Tower ID	SOW (Dismantle / Keep / New Material)	SAP Number HANA	Material Description	Quantity	UoM	Material Condition (Pls ✓ where applicable)		Color Material (Red, Yellow, Green)	Remark	SUB-GROUP
							Good & Complete	Damaged / Dented			
1	SUM-SS-MPR-0936	Dismantle	2510265	RRU 3959 900 Include Connector & Bracket	3	Pcs	✓		Yellow	phase 2	RRU
2	SUM-SS-MPR-0936	Dismantle	2529116	Power Cable	105	Meter	✓		Red	phase 2	Cable
3	SUM-SS-MPR-0936	Dismantle	2526960	Optical Cable	3	Pcs	✓		Red	phase 2	Optic Cable
4	SUM-SS-MPR-0936	Dismantle	2500977	JUMPER_RF	6	Pcs	✓		Red	phase 2	RF Jumper
5	SUM-SS-MPR-0936	Dismantle	2509045	TRANSCIEVER:RTN OPTIC SFP 6.144G,LC,SM	6	Pcs	✓		Green	phase 2	SFP


 Foru
 15-7-2026


 Jek
 #
 kris
 15-7-26

No Document	TSSR-50844				
RTL		Tower ID	SUM-SS-MPR-0936	Site ID	SUM-SS-MPR-0936
Site Name	PASAR MARTAPURA OGAN KOMERING ULU TIMUR	Site Topology	END SITE	Approved	Ilhamsyah Putra
Indoor / Outdoor	Outdoor	FLM Cluster	MARTAPURA XL	Morphology	URBAN
Site Type	Macro	Project Name	MOCN	Province	Sumatera Selatan
Kabupaten	Ogan Komering Ulu Timur	Kecamatan	Martapura	Latitude	-4.2928125
Longitude	104.3446875	Zona	2_South Sumatera	Date Dismantle	2026-07-15
Vendor	Huawei	Date TSSR	2025-09-16 15:56:15	Approve Date	2026-07-21 18:27:23
LDM By	HWI.Shangruijun	LDM Date	2026-07-21 10:26:31	Plan Dismantle	2026-07-10

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2510265	2510265	RRU 3959 900	3	Pcs	phase 2#1	Yellow
2	2529116	2084259	CABLE,ELECTRICAL:2X16MM2 TWISTED	100	Meter	phase 2#2	Red
3	2526960	2526960	Optical Cable	3	Pcs	phase 2#3	Red
4	2500977	2500977	JUMPER_RF	6	Pcs	phase 2#4	Red
5	2509045	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G,LC,SM,>	6	Pcs	phase 2#5	Green
Total				118			

Prepared by,

Approved by,

Reviewed by,

Checked by,


Received by,

HWI.Shangruijun

Ilhamsyah Putra


(Perum ASO Supervisor)


()


15-7-26
()

Document	INBOUND		
Reference Number	SUM-SS-MPR-0936 / SUM-SS-MPR-0936	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2026-07-15	Project	MOCN
Comment		Inbound Status	Partial

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2510265	2510265	RRU 3959 900	3	3	Pcs	phase 2#1	Yellow
2	2529116	2084259	CABLE,ELECTRICAL:2X16 MM2 TWISTED	100	100	Meter	phase 2#2	Red
3	2526960	2526960	Optical Cable	3	0	Pcs	phase 2#3	Red
4	2500977	2500977	JUMPER_RF	6	6	Pcs	phase 2#4	Red
5	2509045	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G,LC,SM,>	6	6	Pcs	phase 2#5	Green
Total				118	115			

Received by,

(HWI.Sonny Susanto)