

2026-06-06 09:18:29

Delivery Note & POD

Type: MX



Contract No: 0003602539640F,0003602541990F

Purpose Of To X-Docking(HW delivery to site)

MR MID12606050001

RAD: 2026-06-30 06:00:00

MOS: 2026-07-19 00:00:00

RSD: 2026-06-28 06:00:00

Bill No.: *DID1202606050298*

Delivery Address: Komp Pergudangan Graha Mitra Sukarame Block G Nomor 7. Jl. By Pas Alang-alang lebar Kec: Alang-alang lebar. Palembang Sumatera Selatan Kota Palembang

Subcon WH/X -docking Receiver:0856-7109-292

Pickup Person.:

Subcon WH/X - ID1_PLM_XP docking:

Site Receiver: Wahyudi/6281275831608

Remark:

Subon: PT. SINERGI AITIKOM

Pick up Add:Jl. Bypass Alang-Alang Lebar, Alang Alang Lebar, Kec. Alang-Alang Lebar, Kota Palembang, Sumatera Selatan 30961

Including dangerous


No

Site Information Site: SUM-SS-MPR-0067_MOCN_WLUB_LB/2271881_KotaBarul/SUM-SS-MPR-0067 Address: Jl. Pertanian Kota Baru RT.04/RW.02 Desa Kota Baru Kec. Martapura Kab. OKU Timur Sumatera Selatan, Long : 104.35731, Lat : -4.32889 Project: 56A0R9P/Indonesia XLSMART Network Consolidation Project Customer: 8000153798,8000161706		Site Transfer Sign(All) (Remark the actual site when destination site change) Address: _____ Site: _____ Subcon: _____ Signature: _____ Date: _____	
Central Warehouse Outbound ID1_PLB_ID Central WH: <i>REMAC</i> Signature: _____ Date: _____	Carrier / Pickup by: _____ Signature: _____ Date: _____	Subcon WH&X-Docking Sign WH: _____ Signature: _____ Date: _____	Site Sign Subcon: _____ Signature: _____ Date: _____
		Site Goods Acceptance Subcon: <i>PT. POCA</i> Signature: <i>PANDA</i> Completed Date: <i>06/06/26</i>	

① Item Information				② Subcon	③ Site				④ Installed Goods List	
Box Name / Item	Qty	Unit	Item Description	Received Qty	Received Qty	Moved Qty	Loss Qty	Damaged Qty	Item	Item Description
02237428 ✓	2	PCS	MPE Site Materials Kit,DBS Antenna Feeder Installation Auxiliary Kit Per Sector,General Area						02315KNR	RRU5526,WD5MZAACJFV, (TX869-879MHz/RX824-834MHz, TX758-803MHz/RX703-748MHz, -48VDC,25G,4T4R*2, 4*120W)
02315KNR ✓	2	PCS	RRU5526,WD5MZAACJFV,(TX869-879MHz/RX824-834MHz, TX758-803MHz/RX703-748MHz,-48VDC,25G,4T4R*2, 4*120W)						25030429	Electronic Electric Cable, 450V/750V,60227 IEC 02 (RV),16mm^2, Yellow/Green,85A,CCC,CE
04130700-003 ✓	8	PCS	RF Jumper,6m,4.3-10SM,COAX50-8.7/3, 55,4.3-10SM,1/2 Inch Superflexible Jumper						25035221	Electronic Electric Cable, 600V,UL2586,2x16mm^2 (2x6AWG)-D,Black(2Cores: Blue,Black),Shielding Outdoor Cable,UL
14130648 ✓	2	PCS	Optical Cable Parts,DLC/UPC,DLC/UPC, single mode,100m,2 cores,0.03m/0.34m, GYFJH-2G.657A2,7.0mm,2mm,LSZH,Armored branch						34060713	XFP SFP+ Transceiver, SFP+,1310nm,9.8G,-8.2 dBm,0.5dBm,-10.3dBm,LC, SM,1.4km
25030429 ✓	12	M	Electronic Electric Cable,450V/750V,60227 IEC 02(RV),16mm^2,Yellow/Green,85A,CCC, CE						34063077	XFP SFP+ Transceiver, SFP+,1310nm,10.3125Gb/s, -3dBm,3dBm,-14.4dBm,LC, SM,10km
25035221 ✓	190	M	Electronic Electric Cable,600V,UL2586, 2x16mm^2(2x6AWG)-D,Black(2Cores:Blue, Black),Shielding Outdoor Cable,UL						45030036	Fixed Optical Attenuator, 1260nm-1620nm,7dB, LC/PC,45dB
27150086 ✓	64	PCS	Cable Installation Accessories,Cable Fixing Clamp,6 Runs(2x3 stacks),C Type Bracket, for Optical Cable + 3.3/4/6/8.3mm^2 RRU Power Cable							
28010283 ✓	15	M	Isolation Material,Flexible metal conduit-PVC/Steel-D25-Outdoor-Black							
28010521 ✓	16	PCS	Isolation Material,Cold shrink tube-Wireless only,Grey,Cold Shrink Sealing Sleeve,Grey,Silicone Rubber,for DIN&4.3-10 type Connectors,with Instruction,Shelf life 1 year							
29080025 ✓	1	PCS	MBTS DBS Cable Suite Label							
29080383 ✓	1	PCS	Cable Label-RF Jumper Label For Indonesia - XLS Project							
34060713 ✓	4	PCS	XFP SFP+ Transceiver,SFP+,1310nm,9.8G, -8.2dBm,0.5dBm,-10.3dBm,LC,SM,1.4km							
34063077 ✓	1	PCS	XFP SFP+ Transceiver,SFP+,1310nm,10.3125 Gb/s,-3dBm,3dBm,-14.4dBm,LC,SM,10km							
45030036 ✓	1	PCS	Fixed Optical Attenuator,1260nm-1620nm, 7dB,LC/PC,45dB							

8 Jun 2026 12.59.23

Dusun Martapura
Kecamatan Martapura
Kabupaten Ogan Komering Ulu Timur
Sumatera Selatan



BERITA ACARA SERAH TERIMA BARANG

PT. XPRESINDO LOGISTIK UTAMA
Fast, Reliable, Safe



Pada hari mingga Tanggal 07 bulan 06 tahun 2026

bahwa yang bertanda tangan dibawah ini telah melakukan serah terima barang berdasarkan :

DN/ ~~RN/ TN/ WO~~ (coret yg tidak perlu) : DID1202606050298
Nama Site : SUM-SS-MPR-0067_MOCN_WLUB_LB/2271881_KotaBarul
Nama Proyek : Indonesia XLSMART Network Consolidation Project
Jumlah & Jenis Kendaraan :
Volume / Berat / Kolli : CBM, Kg, Kolli
Mode Transportasi (MOT) : ☒ Darat ☐ Laut ☐ Udara ☐ Multidrop ☐ Combine

Pelaksanaan pengiriman :

- ☐ Langsung Ke Site ☐ Menginap di site sejak tgl : s/d
☐ Relokasi / dialihkan, alasannya :
☐ Dikembalikan ke gudang, alasannya :
☐ Disimpan sementara sejak tanggal : s/d

Kondisi kemasan / peti/ karton/ kardus

Jumlah & jenis barang sesuai dengan dokumen DN/~~RN/ TN/ WO~~

Keterangan Lain :

☒ Baik
☐ Ya

☐ Rusak
☐ Tidak

Demikian Berita Acara ini dibuat dengan sebenarnya dan untuk dipergunakan sebagaimana mestinya.

Yang Menyerahkan

Nama : RENAL
Tanggal & Jam : 07/06/2026
Perusahaan : XPRES
HP : 082284491991

Transporter

Nama : NAGARUDIN
Tanggal & Jam : 07/06/2026
Perusahaan : WIDIAN
HP : 0821842600

Penerima

Nama : ANDA
Tanggal & Jam : 08/06/2026
Perusahaan : PT. SOLA
HP : 08237044023

Penerima tiba di site, pada tgl : , Jam : (Wajib di isi)
Pengirim tiba di site, pada tgl : , Jam : (Wajib di isi)
Selesai bongkar tgl : , Jam : (Wajib di isi)

Jika kolom "keterangan lain" dibiarkan kosong tanpa catatan dan Berita Acara serta semua dokumen yg berkaitan dengan pengiriman ini sudah ditanda tangani oleh Pihak Penerima, maka material yang dikirim dinyatakan sesuai, baik & benar dalam hal jenis barang, jumlah, maupun kondisinya.

Lembar Putih : Customer

Lembar Merah : Finance

Lembar Kuning : Penerima

Lembar Hijau : Arsip

8 Jun 2026 12.59.49
Dusun Martapura
Kecamatan Martapura
Kabupaten Ogan Komering Ulu Timur
Sumatera Selatan