

Dismantle Receive Note



DRID2606170046

Receive WH: ID XLS PLB

Project 56A0R9P
Code:

ETA: 2026-06-27

Receive WH Address:

Project Name: Jalan Palembang Ianjung api - api Kec Ialang
kelapa Banvuasin
Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2606170046

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-LA-LIW-1165	SUM-LA-LIW-1165_MOCN WITUA 1B	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M;	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M;	Scrap	Others	6	PCS	✓						
SUM-LA-LIW-1165	SUM-LA-LIW-1165_MOCN WITUA 1B	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	6	PCS	✓						
SUM-LA-LIW-1165	SUM-LA-LIW-1165_MOCN WITUA 1B	PT. Poca Jaringan Solusi	RAN	Cable	9001381	CABLE,ELECTRICAL:4X16MM2 CU TWISTED,PVC	CABLE, ELECTRIC AL:4X16MM2 CU TWISTED, PVC	Scrap	Others	150	M	79m ACTUAL	✓					
SUM-LA-LIW-1165	SUM-LA-LIW-1165_MOCN WITUA 1B	PT. Poca Jaringan Solusi	RAN	RRU 5909 900M	2517203	RRU 5909 900	RRU 5909 900	Resale	Others	3	PCS	✓						
SUM-LA-LIW-1165	SUM-LA-LIW-1165_MOCN WITUA 1B	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	3	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes,Please describe the problem.

Delivered by: Ron Asos

Signature: *[Signature]*

Date: 26-06-2026

Checked by:

Signature: *[Signature]*

Date: SEPTA

Received by:

Signature: *[Signature]*

Date: SEPTA

26-06-2026

No Document	TSSR-26078				
RTL		Tower ID	SUM-LA-LIW-1165	Site ID	SUM-LA-LIW-1165
Site Name	SEKINCAU LAMPUNG BARAT	Site Topology	END SITE	Approved	Cecep Supriyadi
Indoor / Outdoor	Outdoor	FLM Cluster	KOTABUMI 2	Morphology	RURAL
Site Type	MACRO	Project Name	MOCN	Province	Lampung
Kabupaten	Lampung Barat	Kecamatan	Sekincau	Latitude	-5.0000625
Longitude	104.2969375	Zona	2_South Sumatera	Date Dismantle	2025-07-29
Vendor	Huawei	Date TSSR	2025-06-17 16:36:22	Approve Date	2025-07-21 18:45:15
LDM By	HWI.Wahyuni Rizky Perdani	LDM Date	2025-07-19 19:01:09	Plan Dismantle	2025-07-03

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2517631	2517631	UBBP _e 1	X 1	pcs	#1	Yellow
2	2517208	2517208	RRU 5502 1800 Include Connector & Bracket	X 1	pcs	#1	Green
3	2529116	2529116	Power Cable	X 63	m	#1	red
4	2526960	2526960	Optical Cable	✓ 3	pcs	#1	red
5	2500977	2500977	JUMPER_RF	✓ 6	pcs	#1	Red
6	2527159	2527159	SFP 10G+1.4Km	✓ 6	pcs	#1	Green
Total				72			

Prepared by,

Approved by,

Reviewed by,

Checked by,

Received by,

HWI.Wahyuni Rizky Perdani

Cecep Supriyadi

Pern 2005
20-06-2024

SEPTA
26-06-2026

Document	INBOUND		
Reference Number	SUM-LA-LIW-1165 / SUM-LA-LIW-1165	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2025-07-29	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2517631	2517631	UBBPe1	1	1	pcs	#1	Yellow
2	2517208	2517208	RRU 5502 1800 Include Connector & Bracket	1	1	pcs	#1	Green
3	2529116	2529116	Power Cable	63	63	m	#1	red
4	2526960	2526960	Optical Cable	1	1	pcs	#1	red
5	2500977	2500977	JUMPER_RF	4	2	pcs	#1	Red
6	2527159	2527159	SFP 10G+1.4Km	2	2	pcs	#1	Green
Total				72	70			

Received by,

(HWI.Sonny Susanto)