

Dismantle Receive Note



DRID2607010137

Receive WH: ID XLS PLB

Project Code: 56A0R9P

ETA: 2026-07-04

Receive WH Address: Jalan Palembang Tanjung api - api Kec Lalang
kelana Banvuasin
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2607010137

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-SS-MPR-0067	SUM-SS-MPR-0067_MOCN W/LIB LB	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	3	PCS	X						
SUM-SS-MPR-0067	SUM-SS-MPR-0067_MOCN W/LIB LB	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M; AISG	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M; AISG	Scrap	Others	6	PCS	✓						
SUM-SS-MPR-0067	SUM-SS-MPR-0067_MOCN W/LIB LB	PT. Poca Jaringan Solusi	RAN	Cable	9001381	CABLE, ELECTRICAL: 4X16 MM2 CU TWISTED, PVC	CABLE, ELECTRICAL: 4X16MM2 CU TWISTED, PVC	Scrap	Others	150	M	46m						
SUM-SS-MPR-0067	SUM-SS-MPR-0067_MOCN W/LIB LB	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	3	PCS	✓						
SUM-SS-MPR-0067	SUM-SS-MPR-0067_MOCN W/LIB LB	PT. Poca Jaringan Solusi	RAN	RRU 3959 900M	2510265	RRU 3959 900	RRU 3959 900	Resale	Others	3	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem.

Delivered by: *Ken*

Signature: *Ken*

Date: 1-7-26

Checked by: *Leonardo*

Signature: *Leonardo*

Date: 01-07-26

Received by: *Leonardo*

Signature: *Leonardo*

Date: 01-07-26



No Document	TSSR-27023				
RTL		Tower ID	SUM-SS-MPR-0067	Site ID	SUM-SS-MPR-0067
Site Name	Kota Baru 1	Site Topology	HUT	Approved	Anton Situmorang
Indoor / Outdoor	Indoor	FLM Cluster	MARTAPURA XL	Morphology	URBAN
Site Type	MACRO	Project Name	MOCN	Province	Sumatera Selatan
Kabupaten	Ogan Komering Ulu Timur	Kecamatan	Martapura	Latitude	-4.3288861111111
Longitude	104.35732777778	Zona	2_South Sumatera	Date Dismantle	2025-09-19
Vendor	Huawei	Date TSSR	2025-06-17 16:36:32	Approve Date	2025-09-19 11:50:42
LDM By	HWI.Wahyuni Rizky Perdani	LDM Date	2025-09-18 21:02:16	Plan Dismantle	2025-08-31

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2500977	2500977	JUMPER_RF	12	Pcs	#1	Red
2	2507780	2507780	UMPTb1	1	Pcs	#2	Yellow
3	2531552	2531552	RAN#Antenna#742271V03#Kathrein	1	Pcs	#3	Yellow
4	2531736	2531736	RAN#Antenna#ATR4518R6v07#Huawei	2	Pcs	#4	Yellow
Total				16			

Prepared by,

Approved by,

Reviewed by,

Checked by,

Received by,


HWI.Wahyuni Rizky Perdani

Anton Situmorang

()

()

()



Document	INBOUND		
Reference Number	SUM-SS-MPR-0067 / SUM-SS-MPR-0067	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2025-09-19	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2500977	2500977	JUMPER_RF	12	12	Pcs	#1	Red
2	2507780	2507780	UMPTb1	1	1	Pcs	#2	Yellow
3	2531552	2531552	RAN#Antenna#742271V03 #Kathrein	1	1	Pcs	#3	Yellow
4	2531736	2531736	RAN#Antenna#ATR4518R 6v07#Huawei	2	2	Pcs	#4	Yellow
Total				16	16			

Received by,

(HWI.Sonny Susanto)