

Dismantle Receive Note



DRID2607010139

Receive WH: ID XLS PLB

Project Code: 56A0R9P

ETA: 2026-07-04

Receive WH Address: Jalan Palembang Ianjung api - api Kec Ialang
kelana Banvuasin
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2607010139

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-SS-MPR-0926	SUM-SS-MPR-0926_MOCN WILUR LB	PT. Poca Jaringan Solusi	RAN	Cable	9001381	CABLE,ELECTRICAL:4X16 MM2 CU TWISTED,PVC	CABLE, ELECTRICAL:4X16MM2 CU TWISTED, PVC	Scrap	Others	90	M	46m						
SUM-SS-MPR-0926	SUM-SS-MPR-0926_MOCN WILUR LB	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	3	PCS	✓						
SUM-SS-MPR-0926	SUM-SS-MPR-0926_MOCN WILUR LB	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	3	PCS	✓						
SUM-SS-MPR-0926	SUM-SS-MPR-0926_MOCN WILUR LB	PT. Poca Jaringan Solusi	RAN	RRU 3959 900M	2510265	RRU 3959 900	RRU 3959 900	Resale	Others	3	PCS	✓						
SUM-SS-MPR-0926	SUM-SS-MPR-0926_MOCN WILUR LB	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M; AISG	Scrap	Others	6	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem. _____

Delivered by: Raga

Signature:

Date: 1-07-20

Checked by: Leonardo

Signature:

Date: 01-07-26

Received by: Leonardo

Signature:

Date: 01-07-26



No Document	TSSR-27045				
RTL		Tower ID	SUM-SS-MPR-0926	Site ID	SUM-SS-MPR-0926
Site Name	PETANGGAN OGAN KOMERING ULU TIMUR	Site Topology	HUT	Approved	Cecep Supriyadi
Indoor / Outdoor	Outdoor	FLM Cluster	BELITANG	Morphology	RURAL
Site Type	MACRO	Project Name	MOCN	Province	Sumatera Selatan
Kabupaten	Ogan Komering Ulu Timur	Kecamatan	Semendawai Suku III	Latitude	-3.9934375
Longitude	104.7256875	Zona	2_South Sumatera	Date Dismantle	2025-08-31
Vendor	Huawei	Date TSSR	2025-06-17 16:36:32	Approve Date	2025-08-31 06:44:06
LDM By	HWI.Wahyuni Rizky Perdani	LDM Date	2025-08-31 05:43:31	Plan Dismantle	2025-07-31

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2513383	2513383	R4850G	3	Pcs	#1	Yellow
2	2531609	2531609	Power#Subrack# EPW30-48A#Huawei	1	Pcs	#2	Yellow
3	2507784	2507784	BBU3900	1	Pcs	#3	Yellow
4	2509825	2509825	UMPTb2	1	Pcs	#4	Yellow
Total				6			

Prepared by,

Approved by,

Reviewed by,

Checked by,

Received by,

HWI.Wahyuni Rizky Perdani

Cecep Supriyadi

[Signature]
K624
(1-7-25)

[Signature]
Leonardo
(0-07-26)



Document	INBOUND		
Reference Number	SUM-SS-MPR-0926 / SUM-SS-MPR-0926	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2025-08-31	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2513383	2513383	R4850G	3	3	Pcs	#1	Yellow
2	2531609	2531609	Power#Subrack# EPW30-48A#Huawei	1	1	Pcs	#2	Yellow
3	2507784	2507784	BBU3900	1	1	Pcs	#3	Yellow
4	2509825	2509825	UMPTb2	1	0	Pcs	#4	Yellow
Total				6	5			

Received by,

(HWI.Sonny Susanto)