

Dismantle Receive Note



DRID2606260091

Receive WH: ID XLS PLB

Project Code: 56A0R9P

ETA: 2026-07-11

Receive WH Address: Jalan Palembang Ianjung api - api Kec Ialang
kelaaa Banvuasin
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2606260091

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-SS-MPR-1287	SUM-SS-MPR-1287_MOCN WILUB 1B	PT. Poca Jaringan Solusi	RAN	RRU 5909 900M	2517203	RRU 5909 900	RRU 5909 900	Resale	Others	3	PCS	✓						
SUM-SS-MPR-1287	SUM-SS-MPR-1287_MOCN WILUB 1B	PT. Poca Jaringan Solusi	RAN	Cable	9001381	CABLE,ELEC TRICAL:4X16 MM2 CU TWISTED,PVC	CABLE, ELECTRIC AL:4X16MM2 CU TWISTED, PVC	Scrap	Others	140	M	46M						
SUM-SS-MPR-1287	SUM-SS-MPR-1287_MOCN WILUB 1B	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	3	PCS	X						
SUM-SS-MPR-1287	SUM-SS-MPR-1287_MOCN WILUB 1B	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	3	PCS	✓						
SUM-SS-MPR-1287	SUM-SS-MPR-1287_MOCN WILUB 1B	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M	Scrap	Others	6	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem.

Delivered by:

Signature:

Date:

Checked by:

Signature:

Date:

Received by:

Signature:

Date:



No Document	TSSR-27078				
RTL		Tower ID	SUM-SS-MPR-1287	Site ID	SUM-SS-MPR-1287
Site Name	TANAH_MERAH_PELITAJAYA	Site Topology	END SITE	Approved	Cecep Supriyadi
Indoor / Outdoor	Outdoor	FLM Cluster	BELITANG	Morphology	URBAN
Site Type	MACRO	Project Name	MOCN	Province	Sumatera Selatan
Kabupaten	Ogan Komering Ulu Timur	Kecamatan	Belitang Madang Raya	Latitude	-4.0889375
Longitude	104.6031875	Zona	2_South Sumatera	Date Dismantle	2025-09-04
Vendor	Huawei	Date TSSR	2025-06-17 16:36:33	Approve Date	2025-08-31 06:56:46
LDM By	HWI.Wahyuni Rizky Perdani	LDM Date	2025-08-31 06:55:31	Plan Dismantle	2025-07-31

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2500977	2500977	JUMPER_RF	4	PCS	#1	Red
2	2517204	2517204	RRU 5909 1800	2	PCS	#2	Yellow
3	2526960	2526960	Optical Cable	2	PCS	#3	red
4	2527159	2527159	SFP 10G+1.4Km	4	PCS	#4	Yellow
5	2529116	2529116	Power Cable	122	Meter	#5	red
Total				134			

Prepared by,

Approved by,

Reviewed by,

Checked by,

Received by,

HWI.Wahyuni Rizky Perdani

Cecep Supriyadi

()

()

()

Document	INBOUND		
Reference Number	SUM-SS-MPR-1287 / SUM-SS-MPR-1287	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2025-09-04	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2500977	2500977	JUMPER_RF	4	0	PCS	#1	Red
2	2517204	2517204	RRU 5909 1800	2	0	PCS	#2	Yellow
3	2526960	2526960	Optical Cable	2	0	PCS	#3	red
4	2527159	2527159	SFP 10G+1.4Km	4	0	PCS	#4	Yellow
5	2529116	2529116	Power Cable	122	0	Meter	#5	red
6	2500977	2500977	JUMPER_RF	0	4	Pcs	#3	Red
7	2517204	2517204	RRU 5909 1800	0	2	Pcs	#4	Yellow
8	2526960	2526960	Optical Cable	0	2	Meter	#5	red
9	2527159	2527159	SFP 10G+1.4Km	0	4	Pcs	#6	Yellow
10	2529116	2529116	Power Cable	0	122	Meter	#7	red
Total				134	134			

Received by,

(HWI.Sonny Susanto)