

Dismantle Receive Note



DRID2605060124

Receive WH: ID XLS PLB

Project 56A0R9P
Code:

ETA: 2026-05-05

Receive WH Address: Jalan Palembang Ianjung api - api Kec Ialang
kelana Banvuasin
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2605060124

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-LA-KOT-1033	SUM-LA-KOT-1033_MOCN WLU	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	3	PCS	✓						
SUM-LA-KOT-1033	SUM-LA-KOT-1033_MOCN WLU	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	3	PCS	✓						
SUM-LA-KOT-1033	SUM-LA-KOT-1033_MOCN WLU	PT. Poca Jaringan Solusi	RAN	RRU 5909 900M	2517203	RRU 5909 900	RRU 5909 900	Resale	Others	3	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem.

Delivered by:

Signature:

Date:

[Signature]
Replay

Checked by:

Signature:

Date:

[Signature]
Leonard

Received by:

Signature:

Date:

[Signature]
0805-22



No Document	TSSR-66558				
RTL		Tower ID	SUM-LA-KOT-1033	Site ID	SUM-LA-KOT-1033
Site Name	CAMPANG	Site Topology	END SITE	Approved	Ilhamsyah Putra
Indoor / Outdoor	Outdoor	FLM Cluster	TANGGAMUS	Morphology	URBAN
Site Type	Macro	Project Name	MOCN	Province	Lampung
Kabupaten	Tanggamus	Kecamatan	Gisting	Latitude	-5.4188125
Longitude	104.7341875	Zona	2_South Sumatera	Date Dismantle	2026-05-06
Vendor	Huawei	Date TSSR	2025-09-22 10:40:09	Approve Date	2026-05-18 09:57:49
LDM By	HWI.Yangmengyi	LDM Date	2026-05-13 19:57:12	Plan Dismantle	2025-12-29

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2507780	2507780	UMPTb1	1	Pcs	Phase 1#1	Yellow
2	2517631	2517631	UBBPc1	1	Pcs	Phase 1#2	Yellow
3	2517203	2517203	HADWARE_RRU5909 900 MHZ	3	Pcs	Phase 2#1	Yellow
4	2529116	2529116	Power Cable	117	Meter	Phase 2#2	Red
5	2526960	2526960	Optical Cable	3	Meter	Phase 2#3	Red
6	2500977	2500977	JUMPER_RF	6	Pcs	Phase 2#4	Red
7	2527159	2527159	SFP 10G+1.4Km	6	Pcs	Phase 2#5	Yellow
Total				137			

Prepared by,

Approved by,

Reviewed by,

Checked by,

Received by,

HWI.Yangmengyi

Ilhamsyah Putra


(Reky)


(Leonardo)


(Leonardo)

Document	INBOUND		
Reference Number	SUM-LA-KOT-1033 / SUM-LA-KOT-1033	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2026-05-06	Project	MOCN
Comment		Inbound Status	Partial

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2507780	2507780	UMPTb1	1	0	Pcs	Phase 1#1	Yellow
2	2517631	2517631	UBBPc1	1	0	Pcs	Phase 1#2	Yellow
3	2517203	2517203	HADRWARE_RRU5909 900 MHZ	3	3	Pcs	Phase 2#1	Yellow
4	2529116	2529116	Power Cable	117	0	Meter	Phase 2#2	Red
5	2526960	2526960	Optical Cable	3	3	Meter	Phase 2#3	Red
6	2500977	2500977	JUMPER_RF	6	0	Pcs	Phase 2#4	Red
7	2527159	2527159	SFP 10G+1.4Km	6	3	Pcs	Phase 2#5	Yellow
Total				137	9			

Received by,

(HWI.Sonny Susanto)