

Dismantle Receive Note



DRID2606060079

Receive WH: ID XLS PLB

Project 56A0R9P
Code:

ETA: 2026-06-18

Receive WH Address:

Project Name:

Asn Remark:

Jalan Palembang Ianjung api - api Kec Ialang
kelada Banvuasin
Indonesia XLSMART Network Consolidation Project

ASN: DRID2606060079

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-SS-PBM-1648	SUM-SS-PBM-1648_MOCN_WLUA_LB	PT. Poca Jaringan Solusi	RAN	RRU 5909 900M	2517203	RRU 5909 900	RRU 5909 900	Resale	Others	3	PCS	✓						
SUM-SS-PBM-1648	SUM-SS-PBM-1648_MOCN_WLUA_LB	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	6	PCS	✓						
SUM-SS-PBM-1648	SUM-SS-PBM-1648_MOCN_WLUA_LB	PT. Poca Jaringan Solusi	RAN	Cable Power	9001382	CABLEELECTRICAL:4X50MM2 CU TWISTEDPVC INSUL	CABLEELECTRICAL:4X50MM2 CU TWISTEDPVC	Scrap	Others	90	M	ACTUAL	80 ml					
SUM-SS-PBM-1648	SUM-SS-PBM-1648_MOCN_WLUA_LB	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M; AISG RET Control Cable 8/Pln 5m	RF Jumper 4.3-10 M to DM, 2M; RF Jumper	Scrap	Others	6	PCS	✓						
SUM-SS-PBM-1648	SUM-SS-PBM-1648_MOCN_WLUA_LB	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	3	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem.

Delivered by: *Pera Ato S*

Signature: *[Signature]*

Date: 06-06-2026

Checked by:

Signature: *[Signature]*

Date: SEPTA

Received by:

Signature: *[Signature]*

Date: SEPTA 06-06-2026

No Document	TSSR-27287				
RTL		Tower ID	SUM-SS-PBM-1648	Site ID	SUM-SS-PBM-1648
Site Name	PRABUMULIH TIMUR GUNUNG IBUL	Site Topology	END SITE	Approved	Cecep Supriyadi
Indoor / Outdoor	Outdoor	FLM Cluster	PRABUMULIH XL	Morphology	URBAN
Site Type	MACRO	Project Name	MOCN	Province	Sumatera Selatan
Kabupaten	Kota Prabumulih	Kecamatan	Prabumulih Timur	Latitude	-3.4245625
Longitude	104.2770625	Zona	2_South Sumatera	Date Dismantle	2025-08-16
Vendor	Huawei	Date TSSR	2025-06-17 16:36:36	Approve Date	2025-08-15 19:00:31
LDM By	HWI.Wahyuni Rizky Perdani	LDM Date	2025-08-15 18:56:44	Plan Dismantle	2025-07-04

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2517204	2517204	RRU 5909 1800	X 3	Pcs	Not Include Power Cable#1	Yellow
2	2527159	2527159	SFP 10G+1.4Km	6	Pcs	#1	Green
3	2500977	2500977	JUMPER_RF	6	Pcs	#2	Red
4	2526960	2526960	Optical Cable	3	Pcs	#3	red
Total				18			

Prepared by,

Approved by,

Reviewed by,

Checked by,

Received by,

HWI.Wahyuni Rizky Perdani

Cecep Supriyadi


Korn A165


SEPTA


SEPTA


Document	INBOUND		
Reference Number	SUM-SS-PBM-1648 / SUM-SS-PBM-1648	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2025-08-16	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2517204	2517204	RRU 5909 1800	3	3	Pcs	Not Include Power Cable#1	Yellow
2	2527159	2527159	SFP 10G+1.4Km	6	6	Pcs	#1	Green
3	2500977	2500977	JUMPER_RF	6	6	Pcs	#2	Red
4	2526960	2526960	Optical Cable	3	3	Pcs	#3	red
Total				18	18			

Received by,

(HWI.Sonny Susanto)