

Dismantle Receive Note



DRID2511180019

Receive WH: ID XLS PLB

Project 56A0R9P
Code:

ETA: 2025-11-18

Receive WH Address: Jalan Palembang Tanjung api - api Kec Talang
kelapa Benuasin
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2511180019

ASN Type: Dismantle Return

Inbound Date:

Sito Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-LA-MSJ 0523	SUM-LA-MSJ-0523_MOCN	PT. Poca Jaringan Solusi	RAN	Module BBU	2511927	UMPTb3	UMPTb3	Resale	Others	1	PCS	✓						
SUM-LA-MSJ 0523	SUM-LA-MSJ-0523_MOCN	PT. Poca Jaringan Solusi	RAN	RF Antenna	2531689	RAN#Antenna#TTTB-809016/182017/17/182017DE	RAN#Antenna#TTTB-809016/182017/182017DE-65P#Tongyu	Resale	Others	3	PCS	X		Lacking	3 pcs			
SUM-LA-MSJ 0523	SUM-LA-MSJ-0523_MOCN	PT. Poca Jaringan Solusi	RAN	BBU	2507784	BBU3900	BBU3900	Resale	Others	1	PCS	✓						
SUM-LA-MSJ 0523	SUM-LA-MSJ-0523_MOCN	PT. Poca Jaringan Solusi	RAN	MRFU 900	2505766	MRFU 900	MRFU 900	Resale	Others	3	PCS	✓						
SUM-LA-MSJ 0523	SUM-LA-MSJ-0523_MOCN	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M; AISG	Scrap	Others	6	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem. _____

Delivered by: Bina
Signature: 18-11-25
Date: [Signature]

Checked by: [Signature]
Signature: 18-11-25
Date: [Signature]

Received by: [Signature]
Signature: [Signature]
Date: [Signature]

SUM-LA-MSJ-0523											
All List Material											
No.	Tower ID	SOW (Dismantle / Keep / New Material)	SAP Number HANA	Material Description	Quantity	UoM	Material Condition (Pls V where Good & Complet / Damage d /)		Color Material (Red, Yellow, Green)	Remark	SUB-GROUP
							Good & Complet	Damage d /			
1	SUM-LA-MSJ-0523	Dismantle	2505765	MODULE:SINGLE MRFU V2 900MHZ,(S4,1X80W,> Include Conn	3	✓Pcs			Yellow	phase 2	RRU
2	SUM-LA-MSJ-0523	Dismantle	2529116	Power Cable	15	✗Meter			Red	phase 2	Cable
3	SUM-LA-MSJ-0523	Dismantle	2500977	JUMPER_RF	6	✓Pcs			Red	phase 2	RF Jumper
4	SUM-LA-MSJ-0523	Dismantle	2531569	RANNAntenna#TTB-809016/182017/182017DE-65P#Tongyu	3	✗Pcs			Yellow	phase 1	RF Antenna
5	SUM-LA-MSJ-0523	Dismantle	2532092	Power#Battery#16-GFMF-100B#Wolong	4	✗Pcs			Yellow	phase 1	Battery

umprb3 1pcs
bbu3900 1pcs


Bruno
18-11-2023


LEONARDO
18-11-23



No Document	TSSR-66811				
RTL		Tower ID	SUM-LA-MSJ-0523	Site ID	SUM-LA-MSJ-0523
Site Name	Panca Warna	Site Topology	END SITE	Approved	Ilhamsyah Putra
Indoor / Outdoor	Outdoor	FLM Cluster	DIPASENA	Morphology	RURAL
Site Type	Macro	Project Name	MOCN	Province	Lampung
Kabupaten	Mesuji	Kecamatan	Way Serdang	Latitude	-4.1441875
Longitude	105.1288125	Zona	2_South Sumatera	Date Dismantle	2025-11-18
Vendor	Huawei	Date TSSR	2025-09-22 10:40:11	Approve Date	2025-11-19 17:43:08
LDM By	HWI.Yangmengyi	LDM Date	2025-11-19 17:27:51	Plan Dismantle	2025-11-18

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2505765	2505765	MRFU 900	3	Pcs	phase 2	Yellow
2	2500977	2500977	JUMPER_RF	6	Pcs	phase 2	Red
3	2507784	2507784	BBU3900	1	Pcs	phase 1	Yellow
4	2511927	2511927	UMPTb3	1	Pcs	phase 1	Yellow
5	2531569	2531569	RAN#Antenna#TTB-809016/182017/182017DE-65P#Tongyu	3	Pcs	phase 1	Yellow
Total				14			

Prepared by,

Approved by,

Reviewed by,

Checked by,


Received by,

HWI.Yangmengyi

Ilhamsyah Putra


(Refky)


(Leonardo)


(Leonardo)

Document	INBOUND		
Reference Number	SUM-LA-MSJ-0523 / SUM-LA-MSJ-0523	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2025-11-18	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2505765	2505765	MRFU 900	3	3	Pcs	phase 2	Yellow
2	2500977	2500977	JUMPER_RF	6	12	Pcs	phase 2	Red
3	2507784	2507784	BBU3900	1	1	Pcs	phase 1	Yellow
4	2511927	2511927	UMPTb3	1	1	Pcs	phase 1	Yellow
5	2531569	2531569	RAN#Antenna#TTB-809016/182017/182017DE-65P#Tongyu	3	0	Pcs	phase 1	Yellow
6	2517203	2517203	HADRWARE_RRU5909 900 MHZ	0	3	Pcs	#1	Yellow
7	2526960	2526960	Optical Cable	0	3	Meter	#1	Red
8	2527159	2527159	SFP 10G+1.4Km	0	6	Pcs	#1	Yellow
9	9001382	9001382	CABLEELECTRICAL:4X50MM 2 CU TWISTEDPVC INSUL	0	180	Meter	#1	Red
Total				14	209			

Received by,

(HWI.Sonny Susanto)