

SUM-LA-GNS-0928											
All List Material											
No.	Tower ID	SOW (Dismantle / Keep / New Material)	SAP Number HANA	Material Description	Quantity	UoM	Material Condition (Pls v where Good & Damage Completd /)		Color Material (Red, Yellow, Green)	Remark	SUB-GROUP
1	SUM-LA-GNS-0928	Dismantle	2531609	Power#Subrack# EPW30-48ARHuawei	1	Pcs	✓		Yellow	Phase 1	SUBRACK
2	SUM-LA-GNS-0928	Dismantle	2513383	R4850G	3	Pcs	✓		Yellow	Phase 1	MODULE 3KW
3	SUM-LA-GNS-0928	Dismantle	2510539	BBU3910	1	Pcs	✓		Green	Phase 1	BBU
4	SUM-LA-GNS-0928	Dismantle	2511927	UMPTb3	1	Pcs	✓		Yellow	Phase 1	Module BBU
5	SUM-LA-GNS-0928	Dismantle	2519640	RRU 5865 1800 Include Connector & Bracket	1	Pcs	✓		Green	Phase 1	RRU
6	SUM-LA-GNS-0928	Dismantle	2517203	RRU 5909 900 Include Connector & Bracket	3	Pcs	✓		Yellow	Phase 2	RRU
7	SUM-LA-GNS-0928	Dismantle	2529116	Power Cable	122	Meter	✓		Red	49 Phase 1, 147 Phase 2	Cable
8	SUM-LA-GNS-0928	Dismantle	2526960	Optical Cable	4	Pcs	✓		Red	1 Phase 1, 3 Phase 2	Optic Cable
9	SUM-LA-GNS-0928	Dismantle	2500977	JUMPER_RF	8	Pcs	✓		Red	8 Phase 1, 6 Phase 2	RF Jumper
10	SUM-LA-GNS-0928	Dismantle	2527159	SFP 10G+1.4Km	2	Pcs	✓		Yellow	Phase 1	SFP
11	SUM-LA-GNS-0928	Dismantle	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G,LC,SM,>	6	Pcs	✓		Green	Phase 2	SFP

Bima
23-12-2025

Kris Erlanda
23-12-25

Dismantle Receive Note



DRID2512230033

Receive WH: ID XLS PLB

Project Code: 56A0R9P

ETA: 2025-12-23

Receive WH Address: Jalan Palembang Tanjung api - api Kec Lalang
kelapa Baru
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2512230033

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-LA-GNS-0928	SUM-LA-GNS-0928_MOCN	PT. Poca Jaringan Solusi	Power	Rectifier	2513383	R4850G	R4850G	Resale	Others	3	PCS	✓						
SUM-LA-GNS-0928	SUM-LA-GNS-0928_MOCN	PT. Poca Jaringan Solusi	Power	Rectifier	2531609	Power#Subrack# EPW30-48A#Huawei	Power#Subrack# EPW30-48A#Huawei	Resale	Others	1	PCS	✓						
SUM-LA-GNS-0928	SUM-LA-GNS-0928_MOCN	PT. Poca Jaringan Solusi	RAN	Cable	2529116	Cable Power 2X10mm2/UL 2586 Black Type D; Black Screened	Cable Power 2X10mm2/UL 2586 Black Type D; Black Screened	Scrap	Others	120	M	✓						
SUM-LA-GNS-0928	SUM-LA-GNS-0928_MOCN	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M; AISG	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M; AISG	Scrap	Others	8	PCS	✓						
SUM-LA-GNS-0928	SUM-LA-GNS-0928_MOCN	PT. Poca Jaringan Solusi	RAN	Optic Cable	2528960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	4	PCS	✓						
SUM-LA-GNS-0928	SUM-LA-GNS-0928_MOCN	PT. Poca Jaringan Solusi	RAN	SFP	2509045	TRANSCEIVER: RTN OPTIC SFP 6.144G LC, S	TRANSCEIVER: RTN OPTIC SFP 6.144G LC, S	Reusable	Others	6	PCS	✓						
SUM-LA-GNS-0928	SUM-LA-GNS-0928_MOCN	PT. Poca Jaringan Solusi	RAN	Module BBU	2511927	UMPTb3	UMPTb3	Resale	Others	1	PCS	✓						
SUM-LA-GNS-0928	SUM-LA-GNS-0928_MOCN	PT. Poca Jaringan Solusi	RAN	BBU	2510539	BBU3910	BBU3910	Reusable	Others	1	PCS	✓						
SUM-LA-GNS-0928	SUM-LA-GNS-0928_MOCN	PT. Poca Jaringan Solusi	RAN	RRU 5865 1800M	2519840	RRU 5865 1800	RRU 5865 1800	Reusable	Others	1	PCS	✓						
SUM-LA-GNS-0928	SUM-LA-GNS-0928_MOCN	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	2	PCS	✓						
SUM-LA-GNS-0928	SUM-LA-GNS-0928_MOCN	PT. Poca Jaringan Solusi	RAN	RRU 5909 900M	2517203	RRU 5909 900	RRU 5909 900	Resale	Others	3	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem.

Delivered by:

Signature:

Date:

Checked by:

Signature:

Date:

Received by:

Signature:

Date:

No Document	TSSR-66206				
RTL		Tower ID	SUM-LA-GNS-0928	Site ID	SUM-LA-GNS-0928
Site Name	MATARAM ILIR METRO	Site Topology	END SITE	Approved	Ilhamsyah Putra
Indoor / Outdoor	Outdoor	FLM Cluster	SEPUTIH BANYAK	Morphology	RURAL
Site Type	Macro	Project Name	MOCN	Province	Lampung
Kabupaten	Lampung Tengah	Kecamatan	Seputih Surabaya	Latitude	-4.655138889
Longitude	105.6026083	Zona	2_South Sumatera	Date Dismantle	2025-12-23
Vendor	Huawei	Date TSSR	2025-09-22 10:40:06	Approve Date	2025-12-29 12:35:15
LDM By	HWI.Wangyibo	LDM Date	2025-12-24 15:46:37	Plan Dismantle	2025-12-19

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2531609	2531609	Power#Subrack# EPW30-48A#Huawei	1	Pcs	Phase 1#1	Yellow
2	2513383	2513383	R4850G	3	Pcs	Phase 1#2	Yellow
3	2510539	2510539	BBU3910	1	Pcs	Phase 1#3	Green
4	2511927	2511927	UMPTb3	1	Pcs	Phase 1#4	Yellow
5	2519640	2519640	RRU 5865 1800	1	Pcs	Phase 1#5	Green
6	2517203	2517203	RRU 5909 900	3	Pcs	Phase 1#6	Yellow
7	2529116	2529116	Power Cable	196	Meter	Phase 1#7	Red
8	2526960	2526960	Optical Cable	4	Meter	Phase 1#8	Red
9	2500977	2500977	JUMPER_RF	8	Pcs	Phase 1#9	Red
10	2527159	2527159	SFP 10G+1.4Km	2	Pcs	Phase 1#10	Yellow
11	2509045	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G,LC,SM,>	6	Pcs	Phase 1#11	Green
Total				226			

Prepared by,

Approved by,


Reviewed by,

Checked by,

Received by,

HWI.Wangyibo

Ilhamsyah Putra


()


()


Eris Erlanda
23-12-25
()

Document	INBOUND		
Reference Number	SUM-LA-GNS-0928 / SUM-LA-GNS-0928	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2025-12-23	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2531609	2531609	Power#Subrack# EPW30-48A#Huawei	1	1	Pcs	Phase 1#1	Yellow
2	2513383	2513383	R4850G	3	3	Pcs	Phase 1#2	Yellow
3	2510539	2510539	BBU3910	1	1	Pcs	Phase 1#3	Green
4	2511927	2511927	UMPTb3	1	1	Pcs	Phase 1#4	Yellow
5	2519640	2519640	RRU 5865 1800	1	1	Pcs	Phase 1#5	Green
6	2517203	2517203	RRU 5909 900	3	3	Pcs	Phase 1#6	Yellow
7	2529116	2529116	Power Cable	196	120	Meter	Phase 1#7	Red
8	2526960	2526960	Optical Cable	4	4	Meter	Phase 1#8	Red
9	2500977	2500977	JUMPER_RF	8	8	Pcs	Phase 1#9	Red
10	2527159	2527159	SFP 10G+1.4Km	2	2	Pcs	Phase 1#10	Yellow
11	2509045	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G,LC,SM,>	6	6	Pcs	Phase 1#11	Green
Total				226	150			

Received by,

(HWI.Sonny Susanto)