

No Document	TSSR-69391				
RTL		Tower ID	SUM-SS-PLG-0543	Site ID	SUM-SS-PLG-0543
Site Name	MATARAM KERTAPATI	Site Topology	Fiber End Site - High Risk	Approved	Anton Situmorang
Indoor / Outdoor	Outdoor	FLM Cluster	PALEMBANG ULU 1 XL	Morphology	URBAN
Site Type	Macro	Project Name	MOCN	Province	Sumatera Selatan
Kabupaten	Kota Palembang	Kecamatan	Kertapati	Latitude	-3.033347222
Longitude	104.7591806	Zona	2_South Sumatera	Date Dismantle	2026-03-11
Vendor	Huawei	Date TSSR	2025-09-22 10:40:44	Approve Date	2026-03-17 17:57:23
LDM By	HWI.Wangyibo	LDM Date	2026-03-17 08:24:05	Plan Dismantle	2026-02-07

No	Material Simplify	Material Detail	Description	Quantity LDM	UOM	Remark	Color
1	2517208	2517208	RRU 5502 1800 Include Connector & Bracket	✓ 1	Pcs	Phase 1#1	Green
2	2510265	2510265	RRU 3959 900	✓ 3	Pcs	Phase 1#2	Yellow
3	9001382	9001382	CABLEELECTRICAL:4X50MM2 CU TWISTEDPVC INSUL	✓ 120	Meter	Phase 1#3	Red
4	2526960	2526960	Optical Cable	✓ 4	Meter	Phase 1#4	Red
5	2500977	2500977	JUMPER_RF	✓ 8	Pcs	Phase 1#5	Red
6	2527159	2527159	SFP 10G+1.4Km	✓ 2	Pcs	Phase 1#6	Yellow
7	2509045	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G,LC,SM,>	✓ 6	Pcs	Phase 1#7	Green
8	2531609	2531609	Power#Subrack# EPW30-48A#Huawei	✓ 1	Pcs	Phase 1#8	Yellow
9	2531730	2531730	RAN#Antenna#AQU4518R9V06#Huawei	✓ 1	Pcs	Phase 1#9	Yellow
Total				146			


Prepared by,




Approved by,



Reviewed by,


 10-03-26


Checked by,


 10-03-26

Received by,


 10-03-26
 Project Division

Dismantle Receive Note



DRID2603100128

Receive WH: ID XLS PLB

Project 56A0R9P

Code:

ETA: 2026-03-09

Receive WH Address: Jalan Palembang Tanjung api - api Kec Iaiang
kelana Banuwasin
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2603100128

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-SS-PLG-0543	SUM-SS-PLG-0543_MOCN	PT. Poca Jaringan Solusi	RAN	SFP	2527159	SFP 10G+1.4Km	SFP 10G+1.4Km	Resale	Others	2	PCS	✓						
SUM-SS-PLG-0543	SUM-SS-PLG-0543_MOCN	PT. Poca Jaringan Solusi	Power	Rectifier	2531609	Power#Subrack# EPW30-48A#Huawei	Power#Subrack# EPW30-48A#Huawei	Resale	Others	1	PCS	✓						
SUM-SS-PLG-0543	SUM-SS-PLG-0543_MOCN	PT. Poca Jaringan Solusi	RAN	RRU 5502 1800&2100 M	2517208	RRU 5502 1800:RRU 5513 1800&2100	RRU 5502 1800:RRU 5513 1800&2100	Reusable	Others	1	PCS	✓						
SUM-SS-PLG-0543	SUM-SS-PLG-0543_MOCN	PT. Poca Jaringan Solusi	RAN	SFP	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G LC S	TRANSCEIVER:RTN OPTIC SFP 6.144G LC S	Reusable	Others	6	PCS	✓						
SUM-SS-PLG-0543	SUM-SS-PLG-0543_MOCN	PT. Poca Jaringan Solusi	RAN	Cable Power	9001382	CABLEELECTRICAL:4X50 MM2 CU TWISTEDPVC	CABLEELECTRICAL:4X50 MM2 CU TWISTEDPVC	Scrap	Others	120	M	✓						
SUM-SS-PLG-0543	SUM-SS-PLG-0543_MOCN	PT. Poca Jaringan Solusi	RAN	RRU 3959 900M	2510265	RRU 3959 900	RRU 3959 900	Resale	Others	3	PCS	✓						
SUM-SS-PLG-0543	SUM-SS-PLG-0543_MOCN	PT. Poca Jaringan Solusi	RAN	RF Antenna	2514032	HUAWEI_AMB4619R5V06	HUAWEI_AMB4619R5V06	Reusable	Others	1	PCS	✓						
SUM-SS-PLG-0543	SUM-SS-PLG-0543_MOCN	PT. Poca Jaringan Solusi	RAN	RF Jumper	2500977	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M; AISG	RF Jumper 4.3-10 M to DM, 2M; RF Jumper DM to DM, 5M; AISG	Scrap	Others	8	PCS	✓						
SUM-SS-PLG-0543	SUM-SS-PLG-0543_MOCN	PT. Poca Jaringan Solusi	RAN	Optic Cable	2526960	Optical Cable 60m Conn LC-LC	Optical Cable 60m Conn LC-LC	Scrap	Others	4	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem. _____

Delivered by: Rocky

Signature:

Date: 11-03-26

Checked by: Leonardo


Signature:

Date: 11-maret 26

Received by:

Signature:

Date:



Dismantle Receive Note



DRID2603110155

Receive WH: ID XLS PLB

Project 56A0R9P
Code:

ETA: 2026-03-11

Receive WH Address: Jalan Palembang Tanjung api - api Kec Lalang
kelana Banvuasin
Project Name: Indonesia XLSMART Network Consolidation Project

Asn Remark:

ASN: DRID2603110155

ASN Type: Dismantle Return

Inbound Date:

Site Code	DU Code	Subcon	Material Category	Material Model	Item Code	Item Name	Item Description	Reuse Type	Test Method	Qty	UOM	Received Qty	Picked Qty	Integrated SN	Received SN	Weight (KG)	Volume (CBM)	Remarks
SUM-SS-PLG-0543	SUM-SS-PLG-0543_MOCN WILIE	PT. Poca Jaringan Solusi	RAN	RF Antenna	2531730	RAN#Antenna #AQU4518R9 V06#Huawei	RAN#Antenna#AQU4518R9V06#Huawei	Resale	Others	1	PCS	✓						

Total Volume (CBM) 0

Total Weight (KG) 0

Is there any shortage, damage, discrepancy?

No ☐ Yes ☐

If Yes, Please describe the problem. _____

Delivered by:

Reptoy

Signature:

[Signature]

Date:

11-03-26

Checked by:

Leonardo

Signature:

[Signature]

Date:

11-mars 26

Received by:

Leonardo

Signature:

[Signature]
Project Division
XPRES
LOGISTIK
KORPRI

Date:

Document	INBOUND		
Reference Number	SUM-SS-PLG-0543 / SUM-SS-PLG-0543	Inbound By	HWI.Sonny Susanto
Vendor	Huawei	Warehouse	HWI_Palembang
Inbound date	2026-03-11	Project	MOCN
Comment		Inbound Status	Full Site

No	Material Simplify	Material Detail	Description	Quantity LDM	Quantity Inbound	UOM	Remark	Color
1	2517208	2517208	RRU 5502 1800 Include Connector & Bracket	1	1	Pcs	Phase 1#1	Green
2	2510265	2510265	RRU 3959 900	3	3	Pcs	Phase 1#2	Yellow
3	9001382	9001382	CABLEELECTRICAL:4X50M M2 CU TWISTEDPVC INSUL	120	120	Meter	Phase 1#3	Red
4	2526960	2526960	Optical Cable	4	4	Meter	Phase 1#4	Red
5	2500977	2500977	JUMPER_RF	8	8	Pcs	Phase 1#5	Red
6	2527159	2527159	SFP 10G+1.4Km	2	2	Pcs	Phase 1#6	Yellow
7	2509045	2509045	TRANSCEIVER:RTN OPTIC SFP 6.144G,LC,SM,>	6	6	Pcs	Phase 1#7	Green
8	2531609	2531609	Power#Subrack# EPW30-48A#Huawei	1	1	Pcs	Phase 1#8	Yellow
9	2531730	2531730	RAN#Antenna#AQU4518R9V 06#Huawei	1	1	Pcs	Phase 1#9	Yellow
Total				146	146			

Received by,

(HWI.Sonny Susanto)